

Town of Enfield WPCF Upgrade



Weekly Construction Update November 13, 2018

Enfield WWTF Upgrades

CWF # 671 Project #227363.08

Work Completed to 11/9/2018

- Formed and poured the distribution box walls and continued to excavate unsuitable material
- Backfilled the infiltration system
- Demolition of the sodium hydroxide equipment in the basement

Work Planned for 11/12/2018 to 11/16/2018

- Strip forms for the distribution box pour
- Backfill for Gravity Thickener #2
- Demolition of Primary Clarifier #2
- Continue demolition of the sodium hydroxide equipment in the basement

Next weekly meeting 11/20/18

Next monthly meeting 12/11/2018

